

GOVERNMENT OF ANDHRA PRADESH
ROADS AND BUILDINGS DEPARTMENT

From:
N. Krishna Naik,
Executive Engineer,
(R&B) Division,
Vijayawada

To
The Principal,
D.A.V. Public School,
Dr.N.T.T.P.S. Campus,
Ibrahimpattam,
N.T.R. District -521 456

Lr.No.Soundness Certificate/JTO2/2025-26 Date:14.05 .2025

Sir,

Sub : - (R&B) Division, Vijayawada – Soundness Certificate for D.A.V. Public School, Dr.N.T.T.P.S. Campus, Ibrahimpattam, NTR District – 521 456 – Reg.

Ref :- 1) Representation of the Principal D.A.V. Public School, Dr.N.T.T.P.S. Campus, Ibrahimpattam, NTR District

I enclose herewith the structural soundness certificate to D.A.V. Public School, Dr.N.T.T.P.S. Campus, Ibrahimpattam, NTR District valied for the period from 07.04.2025 to 06.04.2026 (One year) and same is here with enclosed.

Encl: Soundness Certificates

Yours sincerely


Executive Engineer
(R&B) Division, Vijayawada


14/5/25

<u>SOUNDNESS CERTIFICATE</u>		
1	Address of the School/ College	: D.A.V. Public School, Dr.N.T.T.P.S, Campus, Ibrahimpatnam, NTR District-521456
2	College/ School Running in	: RCC Building
3	No. of Floors	: G+1
4	Silt Floor/ground floor used as	: Class Rooms
5	constructed in the year	: 1986
6	constructed As per approved plan	: Yes
7	present period up to which certificate is in force	: NA
8	Any cracks developed in the walls in superstructure and basement.	: Nil
9	Condition of lintels and walls above the lintel.	: Satisfactory
10	Condition of beams and the Trusses	: Satisfactory
11	Development of Cracks	: Nil
12	Exposed reinforcement if any	: Nil
13	Condition of Doors and Windows	: Satisfactory
14	The width of the staircase flight is	: 1.25 m against required minimum of 1.50 m
15	Tread width is	: 0.24m against required minimum of 0.30m
16	The height of rise	: 0.14m against maximum of 0.15m
17	The height of railing	: 0.90m against required minimum of 1.20m
18	The height of Corridor parapet wall	: 2.32m & 0.78m
19	Doorway dimensions	: Width is 1.18m against required minimum of 1.00m & 2.25 height against 2.00m
20	Height of Parapet wall	: 0.78
21	Internal corridor width	: 2.40m
22	Any Cantilever corridors	: NA
23	Number of exits	: 2 Nos
24	There is high tension electricity lines passing near to the building	: No
25	There is Petrol/Gas stations near to the	: No
26	Grills are provide for all sides of balconies as children safety point of view	: Yes

27	Building plan submitted	: Yes
28	Building Foundation and Structural design submitted	: No
29	Building was last painted in the year	: 2023
The management is advised to attend the short falls identified in the above items and submit the details in this office, Otherwise soundness Certificate will not be renewed by the department.		
How ever for the building is safe for a period of One Year i.e., from 07.04.2025 to 06.04.2026.		

[Signature]
Assistant Executive Engineer, (R&B)
Buildings, Section-V, Vijayawada.

[Signature]
Deputy Executive Engineer, (R&B)
Buildings Sub Division, Vijayawada.

[Signature]
14-5-25
Executive Engineer (R&B)
Vijayawada.